

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

SRSP Stage-II – Earth Work Excavation and Forming Embankment including construction of structures of DBM-63 from Km.0.000 to Km.10.850 Main, minors and sub minors – Enhancement of rates with SSR 2010-11 with 11.89% less over sanctioned ECV in view of the delay in land acquisition – Orders – Issued.

IRRIGATION & CAD (PW:MAJOR IRRIGATION.III) DEPARTMENT

G.O.Rt.No. 423.

Dated:11-07-2011.

Read the following:--

- 1) From the C.E., GLIS., Warangal, Lr.No.CE/GLIS/Wgl/TS/TS6/F.222/3043, dt: 22.12.2009.
- 2) Govt.Memo.No.33957/Maj.Irr.III/A1/2009-2, dt:02.03.2010.
- 3) From the C.E., G.L.I.S., Warangal, Lr.No.CE/GLIS/Wgl/TS/T6/F.222/3116, dated:22.12.2010.
- 4) Govt.Memo.No.33957/Maj.Irr.III/A1/2009-3, dt:09.03.2011.
- 5) From the C.E., G.L.I.S., Warangal, Lr.No.CE/GLIS/Wgl/TS/T6/F.222/747, dated:25.04.2011.
- 6) Govt.Memo.No.33957/Maj.Irr.III/A1/2009-5, dt:02.06.2011.
- 7) From the C.E., G.L.I.S., Warangal, Lr.No.CE/GLIS/Wgl/TS/T6/F.222.Vol.II/1064, dated:07.06.2011.

>><<

ORDER:

In the reference 1st read above, the Chief Engineer, G.L.I.S., Warangal has submitted the proposals that the estimate of the above work was technically sanctioned by Chief Engineer, SRSP – II & FFC, Warangal for Rs.227.20 Lakhs (with SSR 2005-06) vide CER No.20/2005-06, dt:25.01.2006 and work was awarded to M/s. PMR Infrastructures Private Limited vide L.S.AB.No.01/2007-08, dt:18.06.2007 for Rs.1,93,65,443/- at 11.89% less over sanctioned ECV with a stipulation to complete work within 12 months i.e., 17.06.2008. But, the agency could not start the work till December 2009 due to non-handing over of site.

2. In the reference 5th read above, the Chief Engineer has informed that out of total land requirement of 98 acres so far 68 acres is acquired and remaining 29.33 ½ acres is at award stage.

3. In the reference 7th read above, the Chief Engineer has stated that the designs of the structures pertaining to the DBM-63 were not got approved and hence adopting the model designs the estimate is prepared adopting new DATA with SSR 2010-11 and the provisional amount of the work is arrived as Rs.3,69,02,957. The additional financial implication of Rs.1,75,37,514/- is due to implementation of SSR 2010-11. In order to implement exclusively the SSR 2010-11 the rates which fit in to the old DATA have to be assessed. Hence, the Chief Engineer has requested the Government to take appropriate decision in this regard.

4. In view of the circumstances reported by the Chief Engineer, G.L.I.S., Warangal, Government after careful examination hereby accord permission to conclude supplementary agreement in respect of works earth work excavation and forming embankment including construction of structures of DBM-63 from Km.0.000 to Km.10.850, main, minors & sub-minors by the agency viz., M/s. PMR Infrastructures Private Limited vide L.S.AB.No.01/ 2007-08, dt:18.06.2007 with 11.89% less over sanctioned ECV duly applying new SSR rates of 2010-2011 with a discount of 11.89% in view of the delay in land acquisition and also as the agency has commenced the work on 11.03.2011. Further the agency will complete the work with in the stipulated time of (9) months from the date of its commencement.

5. The Chief Engineer, G.L.I.S., Warangal shall take necessary action accordingly.

6. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.2136/F4(A2)/2011-1, dated:20.06.2011.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

ADITYA NATH DAS,
SECRETARY TO GOVERNMENT.

To
The Chief Engineer, G.L.I.S., K.C.Colony,
Chinthagattu, Hanamkonda, Warangal.

Copy to:

The Accountant General, A.P., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Joint Director of Works & Accounts, LMD Colony, Karimnagar.
The Asst.Pay & Accounts Officer, Huzurabad, Chinthagattu, Warangal.
The Finance (W&P) Department.
The O.S.D. to Minister for Major&Medium Irrigation.
The P.S. to Secretary (AD), I & CAD Deptt.
SF/SC.

//FORWARDED :: BY ORDER//

SECTION OFFICER.